

Philippine Science High School - CALABARZON Region Campus
 Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)
 As of September 30, 2021

Agency Y/ Dispar Unit/ Address	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		Time Extension		% of Completion	Total Cost to Date	Remarks
			Original	Revised				Original	Revised	No. of time extension	No. of Days Approved			
	Construction of Academic Building III	Brgy. Sampaga, Batangas City	41,490,213.70	N/A	Berto Builders and Supply	1,095,562,496.00	May 27, 2020	March 23, 2021				100.00%	41,490,213.70	Completed (actual date of completion - January 22, 2021)
	Construction of Fabrication Laboratory	Brgy. Sampaga, Batangas City	19,992,408.58	N/A	Berto Builders and Supply	1,095,562,496.00	January 28, 2021	November 25, 2021				95.00%	14,994,306.43	On-going finishing works, perimeter pavement pouring, installation of glass, installation of carpet tiles (second floor)
	Site Development	Brgy. Sampaga, Batangas City	16,989,438.58	N/A	Berto Builders and Supply	1,095,562,496.00	January 28, 2021	August 17, 2021				100.00%	16,139,966.65	Completed (actual date of completion - August 16, 2021)
	Procurement of Reference Books	Brgy. Sampaga, Batangas City	158,022.00	N/A	C & E Publishing, Inc.	N/A	August 19, 2021	October 10, 2021				100.00%		Partial delivery as of September 24, 2021

Total cost to date=amount paid

Prepared by: Certified Correct:



MA. THERESA P. ASQUAYAN
 Chief, Finance and Administrative Division