

Philippine Science High School - CALABARZON Region Campus
 Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)

As of March 31, 2021

Agency/ Department/ Address	Publicized Project/Program/Activity (Amount in Million Pesos)										Status of Publicized Project/Program/Activity (Amount in)		Remarks	
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		Time Extension		% of Completion		Total Cost to Date
			Original	Revised				Original	Revised	No. of time extension	No. of Days Approved			
A	B	C	D		E	F	G	H		I	J	K	L	
	Construction of Academic Building III	Brgy. Sampaga, Batangas City	41,490,213.70	N/A	Berto Builders and Supply	1,085,562,496.00	May 27, 2020	March 23, 2021				100.00%	41,490,213.70	Completed
	Construction of Fabrication Laboratory	Brgy. Sampaga, Batangas City	19,992,408.58	N/A	Berto Builders and Supply	1,085,562,496.00	January 29, 2021	November 25, 2021				24.00%	-	Installation of rebars for columns and 2nd floor beam, concrete pouring of ground floor
	Site Development	Brgy. Sampaga, Batangas City	16,989,438.58	N/A	Berto Builders and Supply	1,085,562,496.00	January 29, 2021	August 17, 2021				60.00%	-	On-going mahole installation for line canal, on-going concrete pouring of perimeter fence along future track oval

*total cost to date=amount paid

Prepared by:


ARNEL E. AGUILAN
 Budget Officer

Certified Correct:


MA. THERESA P. MAGULAYAN
 Chief, Finance and Administrative Division