

Philippine Science High School - CALABARZON Region Campus  
 Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)  
 As of December 7, 2023

Agency/ Department/ Address	Publicized Project/Program/Activity (Amount in Million Pesos)											Status of Publicized		Remarks
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		Time Extension		% of Completion	Total Cost to Date	
			Original	Revised				Original	Revised	No. of time extension	No. of Days Approved			
A	B	C	D		E	F	G	H		I	J	K	L	
1	Construction of Boys' and Girls' Residence Hall for Senior High	Barangay Sampaga, Batangas City	59,444,469.23	N/A	JODANS ENGINEERING	N/A	01/17/2023	11/13/2023	02/13/2024	2	92	40.96%	8,916,670.38	Ongoing Project (-17.66% Slippage)
2	Procurement & Implementation of the project Installation of Fire Protection System	Barangay Sampaga, Batangas City	21,950,000.00	N/A	LJJR Fire Protection Services	N/A	05/30/2023	03/25/2024	N/A	N/A	N/A	95.00%	17,349,280.00	Ongoing Project (+36.22% Slippage)
3	Procurement of ICT Supplies of PSHS-CALABARZON Region Campus	Barangay Sampaga, Batangas City	209,050.00	N/A	A4 LUCK MARKETING CORPORATION	N/A	11/11/2023	11/27/2023	N/A	N/A	N/A	100.00%	209,050.00	completed
4	Procurement of Office Solid State Drives of PSHS-CALABARZONRC	Barangay Sampaga, Batangas City	122,438.50	N/A	AGD INFOTECH, INC.	N/A	10/31/2023	11/17/2023	N/A	N/A	N/A	100.00%	122,438.50	completed

\*with submitted catch-up plan

Prepared by:

  
DANICA G. CACAO  
 Budget Officer

Certified Correct:

  
MA. THERESA P. PACULAYAN  
 Supervising Administrative Officer

Approved by:

  
REX S. FORTEZA  
 Campus Director

