

Philippine Science High School - CALABARZON Region Campus
 Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)
 As of March 20, 2024

Agency/ Department/ Address	Name/Particulars & ID No.	Location	Publicized Project/Program/Activity (Amount in Million Pesos)					Status of Publicized				Remarks		
			Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		Time Extension			% of Completion	Total Cost to Date
			Original	Revised				Original	Revised	No. of time extension	No. of Days Approved			
A	B	C	D		E	F	G	H		I	J	K	L	
1	Construction of Boys' and Girls' Residence Hall for Senior High	Barangay Sampaga, Batangas City	59,444,469.23	N/A	JODANS ENGINEERING	N/A	01/17/2023	11/13/2023	02/13/2024	2	92	60.14%	12,816,670.38	*Ongoing Project (-39.86% Slippage)
2	Procurement & Implementation of the project Installation of Fire Protection System	Barangay Sampaga, Batangas City	21,950,000.00	N/A	LJJR Fire Protection Services	N/A	05/30/2023	03/25/2024	N/A	N/A	N/A	100.00%	21,950,000.00	completed
3	Procurement of Aid Supplies and Goods for Tatak Pisyay, Pusong Mapagbigay: A Community Outreach Program of PSHS-CALABARZON Region Campus for Senior Citizens and PWDS	Barangay Sampaga, Batangas City	104,200.00	N/A	JIANNA JILL GROCERY STORE	N/A	12/18/2023	12/18/2023	N/A	N/A	N/A	100.00%	104,200.00	completed
4	Procurement of Materials for the Repair and Refurbishment (Last Quarter) of Facilities/Buildings in PSHS-CALABARZON Region Campus	Barangay Sampaga, Batangas City	300,000.00	N/A	RENE'S GENERAL MERCHANDISING AND CONSTRUCTION SUPPLY	N/A	12/27/2023	01/10/2024	N/A	N/A	N/A	100.00%	-	Delivery completed on March 12, 2024
5	Procurement of Sports uniform of participants for PISAY COMMUNITY Games Season 1	Barangay Sampaga, Batangas City	113,750.00	N/A	KABARU SILK SCREEN PRINTING	N/A	01/19/2024	02/01/2024	N/A	N/A	N/A	100.00%	113,750.00	completed
6	Maintenance and calibration of Technical and Scientific Equipments.	Barangay Sampaga, Batangas City	168,850.00	N/A	SOUTHERN METROLOGY & CALIBRATION SERVICES, INC.	N/A	02/12/2024	02/14/2024	N/A	N/A	N/A	100.00%	168,850.00	completed
7	Subscription on Google Workspace for Education (Education Plus Edition) of PSHS-CALABARZON Region Campus	Barangay Sampaga, Batangas City	108,892.22	N/A	LAQUEST PHILIPPINES, INC.	N/A	03/01/2024	03/04/2024	N/A	N/A	N/A	-	-	Online training / learning not yet conducted due to schedule of teachers

*with submitted catch-up plan

Prepared by:


DANICA S. CACAO
 Budget Officer

Certified Correct:


MA. THERESA R. PACULAYAN
 Supervising Administrative Officer

Approved by:


REX S. FORTEZA
 Campus Director